

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20251166

Address: 655 SE BRADFREE ST, LEES SUMMIT, MO 64063657 SE BRADFREE ST, LEES SUMMIT, MO 64063659
SE BRADFREE ST, LEES SUMMIT, MO 64063653 SE BRADFREE ST, LEES SUMMIT, MO
64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Partial	Monday, January 05, 2026

Corrective Action Required:

1	Misc	11-24-25 Dustin A, Dw has standing water and has not been compacted. 12-8-25 Dustin A, Dw has water. 12-9-25 Dustin A, Water still in dw 12-10-25 Dustin A, Nick said he needed to reschedule 12-30-25 Dustin A, Dw has been formed and compacted. Aggregate needs to be 4 inch. . Please call to have ground temp checked before pouring. 1-5-25 Dustin A, Dw does not have enough aggregate an there is dirtshowing through 1-5-26 Dustin A, Dw has been formed and compacted. Good to pour as long as ground temp is above 32 degrees .
---	------	--

Comments: