

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235208
Address: 2911 SE SHENANDOAH DR, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Khanh Nguyen	Failed	Monday, January 05, 2026

Corrective Action Required:

1	LOWER LEVEL	-Tub&shower walls screw pattern oK -Corridor ceiling **cut off protruding wood at corridor ceiling and cover with GB **Fc gap at top of shower wall (unit 008 and unit near middle corridor) **nail RC channels per code
---	-------------	--

Corrective Action Required:

2	FIRST FLOOR	-Tub&shower walls-mud and tape OK -Garage walls in ceiling space -Corridor ceiling -Dwelling walls and ceiling
---	-------------	---

Corrective Action Required:

3	SECOND FLOOR	-Tub&shower walls -mud&taped -screw pattern corridor ceiling -Dwelling walls and ceiling -Corridor walls and ceiling
---	--------------	---

Corrective Action Required:

4	THIRD FLOOR	-Tub&shower walls-mud&taped -Kitchen/corridor walls -Corridor ceiling -Dwelling walls and ceiling
---	-------------	--

-Corridor walls and ceiling

-Gypcrete ok

**repair GB at unit 305 shower

-305 has been fire blocked it shower wall

Corrective Action Required:

5 STAIR TOWER 1

THIS IS NORTH STAIR A

Lower floor:

-stair side 2nd layer

1st floor:

-stair side 2nd layer

-outer side 1st layer

2nd floor:

-stair side 2nd layer

-dwelling and corridor side, 2nd layer

3rd floor:

-stair side 2nd layer

-dwelling and corridor side, 2nd layer

4th floor:

-dwelling side 2nd layer

-corridor side, 1st layer

Corrective Action Required:

6 STAIR TOWER 2

THIS IS SOUTH STAIR A

Lower floor:

-stair side 2nd layer

1st floor:

-stair side 2nd layer

-outer side 1st layer

2nd floor:

-stair side 2nd layer

-dwelling and corridor side, 2nd layer

3rd floor:

-stair side 2nd layer

-dwelling and corridor side, 2nd layer

4th floor:

-dwelling side 2nd layer

-corridor side, 2nd layer

Corrective Action Required:

7 STAIR TOWER 3

THIS IS REAR STAIR B

Corrective Action Required:
8 ELEVATOR 1

Lower floor:
-elevator/stair wall-stair side 2nd layer

Lower level:
-inner side 2nd layer
-dwelling side 2nd layer
-corridor side 1st layer
-stair side 2nd layer

1st floor:
-inner side 2nd layer
-dwelling side 2nd layer
-corridor side 1st layer
-stair side 2nd layer

2nd floor:
-inner side 2nd layer
-dwelling side 2nd layer
-corridor side 2nd layer
-front side 1st layer

3rd floor:
-inner side 2nd layer
-dwelling side 2nd layer
-corridor side 2nd layer

**2nd layer already mud&taped; first layer broken off at opening

4th floor:
-inner side, 2nd layer
-dwelling side 2nd layer
-top lid, 3rd layer

**corridor side 2nd layer installed, but 1st layer not inspected

Corrective Action Required:
9 FOURTH FLOOR

-Tub&shower walls-screw OK
-Kitchen/corridor wall-screw OK
-Dwelling walls and ceiling
-Corridor walls and ceiling
-Gypcrete ok

Informational:
10 Misc

Fireguard sheathing installed at exterior wall facing building 3, as called for in CMR-OK

Comments: