

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOMCOM20240778  
Address: 500 SW LONGVIEW RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Occupancy Inspection - Codes Commercial</b>	Shawn Hoffman	Failed	Monday, January 05, 2026

Corrective Action Required:

3 Misc

- Seal all exterior penetrations
- Open electrical box at west entrance
- Open electrical box in west vestibule
- Secure MC at both exhaust fans on North wall within 12" of box
- Broken light with exposed bulb outside east door of storage room HT-6
- B108 adjust door closer to under 5 lb of pressure to open
- B108 provide outlet cover
- electrical panels in AI 116E for L1B3 side 43-84 provide blank
- Install glass and hardware for doors first floor hall to shop
- Complete lightning protection

- Check on panel in collision center for demolition out
- Provide paper dispensers and mirrors to first floor bathrooms
- No power to receptacles in first floor bathrooms
- Close open Jbox in 205A
- Second Floor bathrooms, provide outlets covers, mirrors, toilet paper dispenser
- Open electrical in 208F back corner
- Install second floor expansion joint
- complete items from all other departments

**Comments:**