

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20232901
Address: 506 SE LINDBERG LN, LEES SUMMIT, MO 640632914 SE 5TH TER, LEES SUMMIT, MO 64063505 SE
LINDBERG LN, LEES SUMMIT, MO 64063603 SE LINDBERG LN, LEES SUMMIT, MO
640632960 SE SHENANDOAH DR, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Dustin Agcopra	Partial	Wednesday, January 07, 2026

Corrective Action Required:

1	Misc	1-7-26 Dustin A, Reunion Substantial Completion
---	------	--

- All sidewalks not attached to a house or building will need to be installed
- All Streets need to be in
- All curbs need to be in
- The storm culvert installed at fire road needs cleaned out
- Erosion Control will be maintained until vegetation
- No building material or dumpsters will be placed on road

Final Acceptance

- 75% Vegetation
- Erosion control will need to be removed once vegetation is established
- The ponds need to be built per plans and passed
- Record Drawings of all Public Infrastructures
- Bond For Infrastructure

- Affidavit

Comments: