

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20251957
Address: 240 SW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Dustin Agcopra	Partial	Thursday, January 08, 2026

Corrective Action Required:

1	Misc	1-8-26 Dustin A, Fire line is in and vault is set. Waiting for Sapp to bore water line across the street. Service line will be installed after fire line is in and passed hydrostatic test
---	------	--

Comments: