

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20235268
Address: 506 SE LINDBERG LN, LEES SUMMIT, MO 64063505 SE LINDBERG LN, LEES SUMMIT, MO 640632960
SE SHENANDOAH DR, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control Inspection	Dustin Agcopra	Partial	Friday, January 09, 2026

Corrective Action Required:

1 Misc 11-21-25 Dustin A, There are multiple lots that either silt fence is down or is lacking . Will need to be rectified in 2 business days fully (by 11-25) or a STOP WORK will be issued for the entire site

11-25-25 Dustin A, No corrections have been made . STOP WORK ISSUED!!!

11-28-25 Dustin A, was asked to come in to review site for release of stop work order. After driving through site there is enough corrects that have been made for me to release the stop work order at this time.

Corrective Action Required:

2 PW-Erosion and Sediment Control 1-9-26 Dustin A, STOP WORK ORDERED. Your project is in violation of the Erosion and Sediment control policy.

1-9-26 Dustin A, Corrections were made, may resume work. STOP WORK LIFTED

Comments: