

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20245783
Address: 1001 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Patrick Schonfeldt	Failed	Friday, January 09, 2026

Informational:

1 Misc

12/15/25 Monday JMJ (Gen. Titians, Sub. George Shaw Construction, UES Testing)

Proof passed on the parking lot on the Westside of the facility. The handicap area was poured last week. UES inspector suggest that contractor cover the pavement surface to stop from freezing. Enough area will be covered to allow temperature to rise above freezing 32 degrees.

01/02/26 Friday JMJ (Gen. Titians, Sub. George Shaw Construction, UES Testing)

Proof Roll passed 9:00 AM UES Testing was onsite.

1/9/26 PS (Titan, Shaw) Proof roll inspected at lot on north side of building lower east side and along curb line at island on west side. Proof roll failed, rutting and pumping observed in multiple locations

Comments: