

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

### Inspection Summary

Permit #: PRSUBD20243308  
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer - Air Test</b>	Patrick Schonfeldt	Partial	Wednesday, January 14, 2026

**Corrective Action Required:**

- 1 PW-Sanitary Sewer Testing Sanitary Sewer Testing needs to be completed.  
12/12/25 Tyler S. Air test on A line : A2 to A3 Passes. From A3 to A4 Passed. From A4 to A5 Passed. From A5 to A6 Passed. From A6 to A7 Passed. From A7 to A8 Passed. From A8 to A9 Passed.  
Air Test on B line: From A6 to B1 Passed. From B1 to B2 Failed. From B2 to B3 Passed.  
12/17/25 Tyler S. Redford found a hole in the cap which was causing a small leak. Retested line from B1 to B2, PASSED. Still waiting the 30 days to test the rest.  
  
1/14/26 PS The following sanitary line locations have passed air testing: A0 to A1 and A1 to A2. Observed testing performed by Redford Construction

**Comments:**