

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20243308
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Vacuum	Patrick Schonfeldt	Partial	Wednesday, January 14, 2026

Corrective Action Required:

1	PW-Sanitary Sewer Testing	Sanitary Sewer Testing needs to be completed. 12/12/25 Tyler S. Manhole Vac Test: MH-A2 Pass, MH-A3 Pass, MH-A4 Pass, MH-A5 Pass. MH-A6 Pass. MH-A7 Pass. MH-A8 Fail, MH-A9 Pass. MH-B1 Fail. MH-B2 Pass. MH-B3 Pass. 12/17/25 Tyler S. Test manhole A8 and B1 again after being grouted and wrapped and both passed. Still need to test MH A0 and MH A1. 1/14/26 PS Manhole A1 passed vac testing. Observed testing performed by Redford Construction
---	---------------------------	---

Comments: