

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

### Inspection Summary

Permit #: PRCOM20235208  
Address: 2911 SE SHENANDOAH DR, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Khanh Nguyen	Failed	Wednesday, January 14, 2026

Corrective Action Required:

1 LOWER LEVEL Units, corridor, and balconies-OK

Corrective Action Required:

2 FIRST FLOOR  
-Pre-rock for corridor ceiling-OK  
-Dwelling units OK, except 110  
-Balconies OK

110:

-Fc penetrations of the stair firewall; mud&taped seams

Corrective Action Required:

3 SECOND FLOOR Units, corridor, and balconies-OK

Corrective Action Required:

4 THIRD FLOOR Units, corridor, and balconies-OK

-Provide attic access to roof space above end units

Corrective Action Required:

5 FOURTH FLOOR Units, corridor, and balconies-OK

Corrective Action Required:

6 STAIR TOWER 1 \*\*THIS IS NORTH STAIR

-Fc penetration near 1st fl stair entry door

-Fb lower floor wall space from floor space

Informational:

7 STAIR TOWER 2 Complete

Corrective Action Required:

8 STAIR TOWER 3

Informational:

9 ELEVATOR 1 Complete

Corrective Action Required:

10 Misc Interior and exterior sheathed shear walls:  
-Lower floor, 1st, 2nd fl

**Comments:**