

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20241951

Address: 3191 NW PARAGON PKWY, LEES SUMMIT, MO 64081
3150 NW PARAGON PKWY, LEES SUMMIT,
MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Patrick Schonfeldt	Partial	Friday, January 16, 2026

Informational:

1 Misc

1/16/25 PS Contractor (Epic) poured ADA ramp at private SW at north side of lot near front of office building. Will be applying cure and covering with blankets due to freezing temps overnight.

1/16/25 PS Afternoon, Contractor (Epic) pouring SW on west side of lot at rear south of office building. Forms in place and aggregate compacted. Contractor will cover with blankets when pour completed. Expected 14 yards of concrete

Comments: