

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250069
Address: 640 SE WOOD LN, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Passed	Thursday, January 22, 2026

Corrective Action Required:

1	Misc	12-30-25 Dustin A, Dw has been formed and compacted. Good to pour as long as ground temp is above 32 degrees . Please call to have ground temp checked before pouring. 1-5-26 Dustin A, 12-30-25 Dustin A, Dw has been formed and compacted. Good to pour as long as ground temp is above 32 degrees . 1-22-26 Dustin A, Dw has poured to city specs. pass
---	------	--

Comments: