

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250039
Address: 663 SE WOOD LN, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Thursday, January 22, 2026

Corrective Action Required:
2 Misc

- missing nails in hangers above 1/2 bath
- fire block top plate at bottom of stairs/kitchen wall around electrical
- missing nails in hanger at bottom of stairs
- plumbing protection throughout 2nd floor
Shall cover and extend 2" below top plates
- land electrical in primary bed/bath wall
- seal bottom plate penetration primary bed/bath wall
- seal top and bottom plate penetration bed 2

Comments: