

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20245687

Address: 3260 NW PARAGON PKWY, LEES SUMMIT, MO 64081  
3200 NW PARAGON PKWY, LEES SUMMIT,  
MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:             | Inspector:   | Outcome: | Date:                         |
|-------------------------|--------------|----------|-------------------------------|
| <b>Pavement-Surface</b> | John Jackson | Partial  | Thursday, January 22,<br>2026 |

Informational:

1 Misc

11/10/25 Monday JMJ (Epic)

Contractor poured the Southside of the road that ran from West bridge off View High drive to East bridge off of NW River Road.

11/13/25 Thursday JMJ (Epic Concrete)

Poured the outer aprons on the West and East bridge of Paragon PKWY.

01/05/26 Monday JMJ (Epic Concrete)

Contractor poured sidewalk on the Southside of the building.

Forms and materials formed for sidewalk on the Northside of the building.

01/22/26 Thursday JMJ (Epic Concrete)

Contractor poured approximately 30 yards of concrete yesterday on the Westside of the Business building and covered it with blankets for the incoming cold temperatures.

**Comments:**