

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20250449  
Address: 1231 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	John Jackson	Partial	Thursday, January 22, 2026

Informational:

1 Misc

12-16-25 PS Contractor installed sand/oil interceptor, 4" to 6" reducer installed, excavating for line placement from interceptor to grinder pump.

12/17/25 Wednesday JMJ (Sub. Design Pro)

Contractor continued with the installation of 6" sanitary lines to septic tank. Contractor will continue to install sanitary line up to septic tank from public service line.

01/22/26 Thursday JMJ (Gen. MCP Group Shane, Sub. Design Pro)

Water came out and began to run the camera for their required service inspection today. Inspector will pass the result along to contractors after the inspection result are e-mailed.

**Comments:**