

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20250449  
Address: 1231 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	John Jackson	Partial	Thursday, January 22, 2026

Informational:

1 Misc

1/20/26 PS Contractor (Pro Design) excavating for start of directional bore for street crossing of water line to main. Main excavated on south side of Ward. 1/20/26 PS afternoon inspection, contractor completed bore for crossing and has pushed line through bore.

01/22/26 Thursday JMJ (Pro Design)  
Contractor has installed approximately 180' of 6" water main (120' represent the bored section under NW Ward Road) back blocking were poured on newly installed water line.

**Comments:**