

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20253945  
Address: 1152 SE CRONIN ST, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Tuesday, January 27, 2026

Corrective Action Required:

1	Misc	-missing truss hangers in garage -fire block to under floor landing area -fireblock top of hvac chases in flex room(seal gaps and penetrations) -un cover covered from porch walls -fireblock top of dead space into furr down primary bathroom (seal gaps and penetrations) -ufer ground rod connections no listed for rebar connection and installed incorrectly
---	------	-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

**Comments:**