

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20250028  
Address: 659 SE WOOD LN, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Wednesday, January 28, 2026

Informational:  
1 Misc

- plumbing protection shall cover and extend 2" below top plate throughout 2nd floor
- missing hold down on truss T01 above primary bedroom
- missing outlet at entry to primary bedroom. (All walls greater than 2' require receptacles )
- missing outlet at entry of bed 2 ( all walls greater than 2' require receptacles)
- seal top and bottom plate penetrations in loft S wall

**Comments:**