

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20253402
Address: 2230 SW CROWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Tyler Schreck	Failed	Wednesday, January 28, 2026

Informational:

1	Misc	1/14/26 PS DW approach pre pour, forms in place and aggregate compacted, approved to pour. Due to expected freezing temps advised contractor to cover concrete with blankets to protect from freezing 3 days post pour 1/28/26 Tyler S. Unable to perform inspection due to forms still in place. Concrete forms must be removed before inspection can be done.
---	------	--

Comments: