

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20253864
Address: 3801 SW LONGVIEW RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Patrick Schonfeldt	Partial	Wednesday, January 28, 2026

Informational:

1	Misc	9-26-25 PS Made site visit, contractor boring for fence posts at court perimeter
		9-30-25 PS Contractor boring for fence posts at court perimeter
		10-3-25 PS Contractor setting forms and tension cables for courts
		10-6-25 PS Contractor setting tension cable for courts
		10-8-25 PS Contractor pouring surface concrete at courts at time of inspection
		10-13-25 PS Crew working on site cleanup and preparing for next court pour
		10-28-25 PS Crews on site with Tarkett continue working on court construction.
		10-30-25 PS Crew on site working on site grading around pickle ball courts
		11-07-25 JS Crew on site poured two sections of concrete one between the courts and one in-front of the courts.

11-21-25 PS No activity on site today due to weather

1-28-26 PS Made site visit, no inspections for FEI today

Comments: