

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250036
Address: 639 SE WOOD LN, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Wednesday, January 28, 2026

Corrective Action Required:

2	Misc	-tighten all anchor bolts throughout (multiple anchor bolts loose) -seal gaps and penetrations in draft stopping -repair/replace over notched stair strings. At 1/2 bath wall -address over bored studs in garage S wall -secure SE cable within 12" of panel -fill knock out in Service panel not being used -missing nails in hangers above 1st floor bathroom -seal top of dead spaces at bottom of stairs and 1st floor bathroom -missing hangers and nails at bottom of stairs -plumbing protection to cover and extend 2" below top plate throughout 2nd floor
---	------	---

Comments: