

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20250089  
Address: 652 SE BRADFREE ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Partial	Friday, January 30, 2026

Informational:

1	Misc	12-23-25 Dustin A, Sw was formed and compacted, Slopes were in compliance . Approved to pour . 1-6-26 Dustin A, sw has been poured to city specs and slopes are in compliance . Cannot pass until forms and plastic pulled from ada ramps 1-30-26 Dustin A, Cannot do final inspection due to sidewalk covered by snow .
---	------	--

**Comments:**