

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20250089
Address: 652 SE BRADFREE ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Partial	Friday, January 30, 2026

Informational:
1 Misc 12-23-25 Dustin A, Sw was formed and compacted, Slopes were in compliance . Approved to pour .
1-6-26 Dustin A, sw has been poured to city specs and slopes are in compliance . Cannot pass until forms and plastic pulled from ada ramps
1-30-26 Dustin A, Cannot do final inspection due to sidewalk covered by snow .

Comments: