

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

### Inspection Summary

Permit #: PRCOM20244682  
Address: 19 NE SYCAMORE ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Robb Popp	Partial	Wednesday, February 04, 2026

Corrective Action Required:

1	FIRST FLOOR	OK: -Pre-rock for long walls adjacent to tubs for all units Throughout:  -Complete plumbing traps in joist space -Install angle brackets at end joists in breezeway both ends -Seal dead spaces -Strap all over bored top plates and plates lapped less than 48"  101-Add stud at party wall 102-complete SE cables
---	-------------	---

Corrective Action Required:

2	SECOND FLOOR	-Pre-rock for long walls adjacent to tubs for all units Throughout:  -Complete plumbing traps in joist space -Install angle brackets at end joists in breezeway both ends
---	--------------	---

Corrective Action Required:

3	THIRD FLOOR	Complete
---	-------------	----------

**Comments:**