

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20245707

Address: 1301 SW JEFFERSON ST, LEES SUMMIT, MO 64081321 SW OLDHAM PKWY, LEES SUMMIT, MO 64081311 SW OLDHAM PKWY, LEES SUMMIT, MO 64081301 SW OLDHAM PKWY, LEES SUMMIT, MO 64081201 SW OLDHAM PKWY, LEES SUMMIT, MO 64081240 SW OLDHAM PKWY, LEES SUMMIT, MO 64081230 SW OLDHAM PKWY, LEES SUMMIT, MO 64081220 SW OLDHAM PKWY, LEES SUMMIT, MO 64081210 SW OLDHAM PKWY, LEES SUMMIT, MO 64081200 SW OLDHAM PKWY, LEES SUMMIT, MO 640811001 SW JEFFERSON XING, LEES SUMMIT, MO 640811021 SW JEFFERSON XING, LEES SUMMIT, MO 640811031 SW JEFFERSON XING, LEES SUMMIT, MO 640811101 SW JEFFERSON ST, LEES SUMMIT, MO 640811150 SW JEFFERSON ST, LEES SUMMIT, MO 640811100 SW JEFFERSON ST, LEES SUMMIT, MO 6408110 SW PERSELS RD, LEES SUMMIT, MO 640811317 SW JEFFERSON ST, LEES SUMMIT, MO 640811201 SW JEFFERSON ST, LEES SUMMIT, MO 640811131 SW JEFFERSON ST, LEES SUMMIT, MO 640811121 SW JEFFERSON ST, LEES SUMMIT, MO 640811111 SW JEFFERSON ST, LEES SUMMIT, MO 64081410 SW PERSELS RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Dustin Agcopra	Passed	Wednesday, February 04, 2026

Informational:

1	Misc	10-17-25 Dustin A, Second part of looped failed, rechlorinating , adding some construction taps . will blow off monday and take samples tuesday
		10-20-25 Dustin A, Blowing off line will sample tomorrow
		2-4-26 Dustin A, removed t on sw oldham on the water line that was killed. Will remove hydrant at a later date

Comments: