

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

### Inspection Summary

Permit #: PRRES20250069  
Address: 640 SE WOOD LN, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Failed	Thursday, February 05, 2026

**Corrective Action Required:**

1	Misc	1-22-25 Dustin A, Sw has been formed and compacted , slopes in compliance. Approved to pour 25-26 Dustin A, sw was poured and slopes are in compliance . There are footprints in the sidewalk where someone walked in it before it was set up. This caused it to fail.
---	------	---

**Comments:**