

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20254263
Address: 1122 SE RANCLAND ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Failed	Thursday, February 05, 2026

Informational:

1	Misc	1-13-26 Dustin A, sw is formed and compacted to city specs. Slopes are in compliance Approved to pour
		2-5-26 Dustin A, Cannot due a full inspection due to dirt on sidewalk . What can be seen is no expansion joint around water valve which would result in a fail. Call back in for another inspection once sidewalk is cleared

Comments: