

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20243308
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Tyler Schreck	Partial	Thursday, February 05, 2026

Corrective Action Required:

1	Misc	2/5/26 Tyler S. Waterline A and waterline B are installed with clean aggregate and with the proper thrust blocks at every fitting. Tracer wire and tape have been installed. Filled the line yesterday and will be starting testing on Monday, 2/9/26. Have not started on line C yet due to the culvert not being backfilled.
---	------	--

Comments: