

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20250449
Address: 1231 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Monday, February 09, 2026

Informational:

1	Misc	<p>1/20/26 PS Contractor (Pro Design) excavating for start of directional bore for street crossing of water line to main. Main excavated on south side of Ward. 1/20/26 PS afternoon inspection, contractor completed bore for crossing and has pushed line through bore.</p> <p>01/22/26 Thursday JMJ (Pro Design) Contractor has installed approximately 180' of 6" water main (120' represent the bored section under NW Ward Road) back blocking were poured on newly installed water line.</p> <p>02/09/26 Monday JMJ (Pro Design) Contractor performing tie-in 2/ 12" gate valve and 1/ 6" gate valve & 2/ 12" sleeve. Started tie-in @ 12" inch water main to the proposed 6" water main.</p>
---	------	--

Comments: