

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20250449
Address: 1231 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Hydrostatic Test	John Jackson	Passed	Wednesday, February 11, 2026

Informational:

1 Misc

2/10/26 PS Contractor (Pro Design) performed hydrostatic test at waterline for both sides of waterline at backflow. The line from backflow to riser at inside of building held required 200 psi for 2 hours and passed testing. The forward line from backflow vault to main line connection failed and did not hold the required pressure for test. This line will need to be retested.

02/11/26 JMJ (Pro Design)

Hydrostatic passed from the backflow vault to the main at 200 psi for 2 hours.

Comments: