

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20253209

Address: 225 NW ORCHARD CT, LEES SUMMIT, MO 64063223 NW ORCHARD CT, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Shawn Hoffman	Failed	Friday, February 13, 2026

Informational:

1 Misc Above ceiling attic screw pattern ok , screw pattern and tape/mud ok at ductwork location, ok to install the ductwork

Corrective Action Required:

2 Misc - Screw pattern approved
- Seal all gaps under ceiling joist and penetrations

Comments: