

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20243308  
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Dustin Agcopra	Partial	Tuesday, February 17, 2026

Informational:

1 Misc

2-13-26 NS Site visited for water tie-in.  
One connection has been made to allow for pressure testing and blow-off operations as permitted.  
Full restoration of service is not approved at this time.  
Thrust restraint (kickers) are not fully set, and system is not ready for final activation and Contractor personnel are present on site.  
No current Impact to customers.

**Comments:**