

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20243308
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Dustin Agcopra	Partial	Wednesday, February 18, 2026

Corrective Action Required:

1	Misc	2/12/26 Tyler S. Witnessed Redford chlorinate water lines A and B on 2/12/26. 2-17-26 NS Site visited for water tie-in. one connection has been made to allow for pressure testing and blow-off operations as permitted. Full restoration of service is not approved at this time. Thurst restraint (kickers) are not fully set, and system is not ready for final activation and contractor personnel are present on site. No current impact to customers. 2-18-26 NS Arrived on site to verify previously scheduled water tie-in. No tie-in activity observed. Contractor personnel on site were unable to confirm tie-in status at this time of visit. Tie-in inspection remains pending. No current impact to customers around the area.
---	------	--

Comments: