

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20252655  
Address: 2212 NE DOUGLAS ST, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Footing Inspection - Commercial</b>	Khanh Nguyen	Failed	Thursday, February 19, 2026

Corrective Action Required:

1	Misc	OK: -Exterior footing
---	------	--------------------------

**\*\*Corrections:**

-Elevator footing was already poured. Submit inspection report from engineer  
-Interior footing ok except the one at NW corner needs to extend further

**Comments:**