

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20250073  
Address: 648 SE WOOD LN, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Failed	Friday, February 20, 2026

Informational:

1	Misc	1-28-26 Dustin A, Part of sidewalk is poured on right side of approach. expansion joint not used around water valve
		2-12-26 Dustin A, sw on left side of approach has been formed and compacted slopes are in compliance. Expansion joint panel has been replaced . . Approved to pour
		2-20-26 Dustin A, Sw did not have white cure applied per city spec

**Comments:**