

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20244682  
Address: 19 NE SYCAMORE ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Robb Popp	Partial	Friday, February 20, 2026

Corrective Action Required:

1 THIRD FLOOR -Screw pattern and fire tape behind tubs ok  
-RC approved throughout  
-Screw pattern at units approved

Corrective Action Required:

2 SECOND FLOOR -Screw pattern and fire tape behind tubs ok  
RC approved  
-Screw pattern approved except at 209 (type x rock used instead of type C)

Corrective Action Required:

3 FIRST FLOOR -Screw pattern and fire tape behind tubs ok

RC approved except as noted:

-Corridor not ready, 102 incomplete at SE cables, Clubhouse not inspected

**Comments:**