

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20252261
Address: 410 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection	Patrick Schonfeldt	Partial	Tuesday, February 24, 2026

Informational:

1	Misc	1/20/26 PS Contractor excavated at main for water taps for shell building. Contactor contacting water to schedule taps for tomorrow 1/21. 1/21/26 Wednesday JMJ Contractor bored across parking lot on the Southeast side of the newly constructing building. Contractor installed 1" and two 1/2" copper line under parking lot approximate 60' on each line. Approximately 60' of blue ploy for each of the waterlines. 2/24/26 PS Contractor excavated at main for water taps for shell building. Contactor contacting water to schedule taps for tomorrow 2/25.
---	------	---

Comments: