

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #:PRPWRW20255104, Public Works Right of Way Permit
Address: 19 NE SYCAMORE ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit Inspection	Matt Munger	Partial	Tuesday, February 24, 2026

Corrective Action Required

1	Misc	Site visit - crews have started to saw cut the road. Confirmation that there will be no conflict with the future water main or sewer if Spire moves to the middle of the road has not been cleared. Waiting on the Engineer at water to confirm. I contacted Jeff Martin with Spire and has told crews to hold off.
---	------	---

Comments: