

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20252261
Address: 410 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Failed	Tuesday, February 24, 2026

Corrective Action Required:

1	Misc	-Provide special inspection letter for wall sheathing nail pattern -Provide engineered correction for exterior wall sheathing not blocked and nailed per structural plans -Provide engineered correction for roof sheathing wall sheathing not blocked and nailed per structural plans -Install anchor bolts at all openings and plate breaks -Fireblock ceiling line at unit C exterior wall -Install bottom chord truss bracing per plan
---	------	---

Comments: