

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20260228
Address: 1429 SE VANTAGE DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Residential	Mark Harding	Failed	Wednesday, February 25, 2026

Corrective Action Required:

1	Misc	Foundation not completely backfilled. - draintile on interior incomplete , rear corner is piled up on the gravel pile. - cleanout is covered by the plans and concrete cannot see the fittings for the cleanout. uncover and recall for inspection
---	------	---

Comments: