

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20253531
Address: 1451 SE BAILEY FARMS PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Failed	Thursday, February 26, 2026

Corrective Action Required:

1	Misc	1-8-26 Dustin A, Section of sidewalk behind parking lot curb and building was poured without an inspection. The area not poured yet was lacking aggregate .
		2-25-26 Dustin A, Sidewalk was called in for a prepour inspection. ADA near front door and the ADA ramp failed due to either no aggregate or insufficient aggregate. The other section of sidewalk on the west side has over pour concrete that needs to be removed and needs aggregate near the end. Contractor and Summit is aware

Comments: