

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20252261  
Address: 410 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Service Inspection</b>	John Jackson	Partial	Thursday, February 26, 2026

Informational:

1 Misc

1/20/26 PS Contractor excavated at main for water taps for shell building. Contactor contacting water to schedule taps for tomorrow 1/21.

1/21/26 Wednesday JMJ

Contractor bored across parking lot on the Southeast side of the newly constructing building.

Contractor installed 1" and two 1/2" copper line under parking lot approximate 60' on each line.

Approximately 60' of blue ploy for each of the waterlines.

2/24/26 PS Contractor excavated at main for water taps for shell building.

Contactor contacting water to schedule taps for tomorrow 2/25.

02/26/26 Thursday JMJ ( Star Development )

Contractor connected the three meters per project plans. Taps on water main were done on 02/25/26 Wednesday.

**Comments:**