

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

### Inspection Summary

Permit #: PRCOM20251179  
Address: 15 NE SYCAMORE ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Robb Popp	Partial	Friday, February 27, 2026

Corrective Action Required:

1	FIRST FLOOR	-Pre rock behind tubs and showers ok **Have engineer provide correction for ladder trusses bored for dwv 101- protect pex and dwv 108-protect dwv 107-Install bocca plates at dwv 103-Protect dwv, seal draft stop
---	-------------	---

Corrective Action Required:

2	SECOND FLOOR	Approved
---	--------------	----------

Corrective Action Required:

3	THIRD FLOOR	Approved
---	-------------	----------

**Comments:**