

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20255085  
Address: 1126 SE RANCLAND ST, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Wednesday, March 04, 2026

Corrective Action Required:  
2 Misc

- fire block kitchen/garage wall to ceiling space
- secure ductwork in hvac chase at great room
- holes drilled closer than 2" to one another above great room near windows
- missing lib on dining room/ garage wall
- protect dryer vent at top plate
- missing stud NE corner primary closet
- missing studs SW wall in primary bathroom
- truss plans do not match trusses on site
- fireblock to wall space to 2nd floor stair landing

**Comments:**