

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250106
Address: 1817 NE LASHBROOK CIR, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Nick Scott	Passed	Friday, March 06, 2026

Informational:

1	Misc	5-13-25 NS Site visited, and it appears sidewalk has not yet started. 7-7-25 NS site visited for a sidewalk inspection and it appears that crew had to tear out ADA ramp that was placed incorrectly by developer. After the new ada ramp they will do sidewalk and driveway 3-6-26 NS Site visited and it appears that Ada ramp meets ADA standards and is connected to driveway. Passed
---	------	---

Corrective Action Required:

2	Miscellaneous Correction	11-24-25 NS Site visited and it appears that ADA ramp needs to connect to the driveway as plot plans show. Failed
---	-----------------------------	---

Comments: