

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250035
Address: 631 SE WOOD LN, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Tuesday, March 10, 2026

Corrective Action Required:
2 Misc

- support 3" DWV above garage
- sister stud full length where Brocken at anchor bolt left of panel
- multiple anchor bolts loose throughout
- ufer ground rod must be cut to fit in wall cavity
- missing bonding for meter can (missing ground rod)
- land electrical at front entry
- address cut bottom cord of floor joist at stairwell entry
- fireblock top of dead space at stairwell
- better secure NM for bath vanities throughout
- land electrical at NE Bedroom
-

Comments: