

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20251178
Address: 11 NE SYCAMORE ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Not Ready	Wednesday, March 11, 2026

Corrective Action Required:

1	THIRD FLOOR	10/11/26 NOT READY, FEE ASSESSED. INSPECTION INCOMPLETE -Install vertical fireblocking at max 10' intervals at all party walls
		301-Seal penetration at dead space, support dryer duct 4' oc max 302-Support dryer duct 4' oc max, strap top plate at back wall 303-Support dryer duct 4' oc max, strap top plate at back wall

Corrective Action Required:

2	SECOND FLOOR	Pre rock behind tubs ok to cover
---	--------------	----------------------------------

Corrective Action Required:

3	FIRST FLOOR	Pre rock behind tubs ok to cover
---	-------------	----------------------------------

Comments: