

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20254503
Address: 301 SW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Dustin Agcopra	Partial	Wednesday, March 11, 2026

Corrective Action Required:

1	Misc	2-2-26 Dustin A, No work being done on site
		2-6-26 Dustin A, Erosion control is being installed
		2-23-26 Dustin A, Dirt work being done today
		2-25-26 Dustin A, pad prep being done . Will be installing fdc soon so they can pour footings
		3-11-26 Dustin A, No work on site , raining

Comments: