

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20251179  
Address: 15 NE SYCAMORE ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Shawn Hoffman	Partial	Friday, March 13, 2026

Corrective Action Required:

1 THIRD FLOOR Complete

Corrective Action Required:

2 SECOND FLOOR  
-Pre rock screw pattern and tape ok  
RC approved  
\*\*Screw pattern approved except as noted:  
Patch broken rock at;  
207  
-Tape joints and fire caulk sprinkler penetrations at soffits

Corrective Action Required:

3 FIRST FLOOR  
-Pre rock screw pattern ok  
- RC approved Units only  
-1st layer at shear walls ok  
- Rock Screw pattern of units ok except 106  
-106 Not complete, re framing closets in living room for ADA

**Comments:**