

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20251179
Address: 15 NE SYCAMORE ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Drew Fischer	Partial	Friday, March 13, 2026

Corrective Action Required:

1 THIRD FLOOR Complete

Corrective Action Required:

2 SECOND FLOOR
-Pre rock screw pattern and tape ok
RC approved
**Screw pattern approved except as noted:
Patch broken rock at;
207
-Tape joints and fire caulk sprinkler penetrations at soffits

Corrective Action Required:

3 FIRST FLOOR
-Pre rock screw pattern ok
- RC approved Units only
-1st layer at shear walls ok
- Rock Screw pattern of units ok except 106
-106 Not complete, re framing closets in living room for ADA

Comments: